

## Infection Control Construction Permit

Infection Control Construction Permit No.:						
Location of Construction:				Project Start Date:		
Project Coordinator:				Estimated Duration:		
Contractor Performing Work:				Permit Expiration Date:		
Supervisor:				Telephone:		
YES	NO	CONSTRUCTION ACTIVITY		YES	NO	INFECTION CONTROL RISK GROUP
		TYPE A: Inspection, non-invasive activity				GROUP 1: Low Risk
		TYPE B: Small scale, short duration, moderate to high levels				GROUP 2: Medium Risk
		TYPE C: Activity generates moderate to high levels of dust, requires greater 1 work shift for completion				GROUP 3: Medium/High Risk
		TYPE D: Major duration and construction activities Requiring consecutive work shifts				GROUP 4: Highest Risk
CLASS I		1. Execute work by methods to minimize raising dust from construction operations. 2. Immediately replace any ceiling tile displaced for visual inspection.		3. Minor Demolition for Remodeling		
CLASS II		1. Provides active means to prevent air-borne dust from dispersing into atmosphere 2. Water mist work surfaces to control dust while cutting. 3. Seal unused doors with duct tape. 4. Block off and seal air vents. 5. Wipe surfaces with disinfectant.		6. Contain construction waste before transport in tightly covered containers. 7. Wet mop and/or vacuum with HEPA filtered vacuum before leaving work area. 8. Place dust mat at entrance and exit of work area. 9. Remove or isolate HVAC system in areas where work is being performed.		
CLASS III		1. Obtain infection control permit before construction begins. 2. Isolate HVAC system in area where work is being done to prevent contamination of the duct system. 3. Complete all critical barriers or implement control cube method before construction begins.		6. Vacuum work with HEPA filtered vacuums. 7. Wet mop with disinfectant 8. Remove barrier materials carefully to minimize spreading of dirt and debris associated with construction. 9. Contain construction waste before transport in tightly covered containers.		
<b>Date</b>		4. Maintain negative air pressure within work site utilizing HEPA equipped air filtration units.		10. Cover transport receptacles or carts. Tape covering.		
<b>Initial</b>		5. Do not remove barriers from work area until complete project is thoroughly cleaned by EVS. Services Dept.		11. Remove or isolate HVAC system in areas where work is being performed/		
CLASS IV		1. Obtain infection control permit before construction begins. 2. Isolate HVAC system in area where work is being done to prevent contamination of duct system. 3. Complete all critical barriers or implement control cube method before construction begins.		7. All personnel entering work site are required to wear shoe covers 8. Do not remove barriers from work area until completed project is thoroughly cleaned by the Environmental Service Dept. 9. Vacuum work area with HEPA filtered vacuums. 10. Wet mop with disinfectant. 11. Remove barrier materials carefully to minimize spreading of dirt and debris associated with construction. 12. Contain construction waste before transport in tightly covered containers. 13. Cover transport receptacles or carts. Tape covering. 14. Remove or isolate HVAC system in areas where work is being performed.		
<b>Date</b>		4. Maintain negative air pressure within work site utilizing HEPA equipped air filtration units.				
<b>Initial</b>		5. Seal holes, pipes, conduits, and punctures appropriately. 6. Construct anteroom and require all personnel to pass through this room so they can be vacuumed using a HEPA vacuum cleaner before leaving work site or they can wear cloth or paper coveralls that are removed each time they leave the work site.				
Additional Requirements: See attached Infection Control Risk Assessment						
Contractor Signature:				Exceptions/Additions are noted by attached memoranda Initials: _____ Date: _____		
Permit Request By:				Permit Authorized By:		
Signature:				Date:		